

Abatement Schedule for
Former Thurgood Marshall Middle School
Lynn, Massachusetts

Project Dates – Abatement & Partial Demolition
December 7th, 2020 – April 30th, 2021
2 Week Lookahead

Week 19

04/12 – 04/16

- Make safe in work areas
- Removal of ACM main building (continue from previous week)
- Collection and packaging of hazmat items in main building (continue from previous week)
- Prep additional areas within main building
- Begin removal of embedded material in roof on annex

Week 20

04/19 – 04/23

- Make safe in work areas
- Removal of ACM main building (continue from previous week)
- Collection and packaging of hazmat items in main building (continue from previous week)
- Prep additional areas within main building
- Removal of embedded material in roof on annex (continue from previous week)