

**Abatement Schedule for**  
**Former Thurgood Marshall Middle School**  
**Lynn, Massachusetts**

**Project Dates – Abatement & Partial Demolition**  
**December 7<sup>th</sup>, 2020 – March 31<sup>st</sup>, 2021**  
**2 Week Lookahead**

**Week 8**

01/25 - 01/29

- Make safe in work areas
- Roofing abatement at annex (continue from previous week)
- Abatement in boiler room / Dismantle boiler (continue from previous week)
- Abatement of ACM paint / plaster on columns / surfaces at annex. (continue from previous week)
- Finish courtyard cleanup
- Begin courtyard boarding

**Week 9**

02/01 - 02/02

- Make safe in work areas
- Roofing abatement at annex (continue from previous week)
- Boarding courtyard (continue from previous week)
- Abatement of annex (continue from previous week)
- Begin prep work at main building