

Air Quality Experts, Inc.

Thurgood Marshall Middle School, Lynn, MA

Tasks	Start	End	Working Days	30 - Nov - 20	07 - Dec - 20	14 - Dec - 20	21 - Dec - 20	28 - Dec - 20	04 - Jan - 21	11 - Jan - 21	18 - Jan - 21	25 - Jan - 21	01 - Feb - 21	08 - Feb - 21	15 - Feb - 21	22 - Feb - 21	01 - Mar - 21	08 - Mar - 21	15 - Mar - 21	22 - Mar - 21	29 - Mar - 21	05 - Apr - 21	12 - Apr - 21	19 - Apr - 21	26 - Apr - 21	03 - May - 21	10 - May - 21	17 - May - 21	24 - May - 21	31 - May - 21	07 - Jun - 21	14 - Jun - 21	21 - Jun - 21							
1 Annex																																								
1.1 General Conditions	11/30/20	06/22/21	147																																					
1.2 Bording of windows and doors	11/30/20	02/05/21	50																																					
1.3.1 Connector Abatement	11/30/20	12/11/20	10																																					
1.3.2 Connector Abatement - paint on ceiling	02/01/21	02/26/21	20																																					
1.4 Misc. Hazardous Mat. Collection Annex Bldg	12/14/20	01/02/21	15																																					
1.5 Skylight Protection	12/14/20	12/25/20	10																																					
1.6 Containment Abatement Annex Phase 1	12/14/20	03/05/21	60																																					
1.7 Containment Abatement Annex Phase 2	12/14/20	03/05/21	60																																					
1.8 Containment Abatement Annex Phase 3	12/14/20	03/05/21	60																																					
1.9 Containment Abatement Annex Phase 4	12/21/20	03/12/21	60																																					
1.10 Containment Abatement Annex Phase 5	01/11/21	04/16/21	70																																					
1.11 Removal of Exterior Sealants	03/11/21	04/28/21	35																																					
1.12 Demolition of Annex/Removal of Asphalt Walkways/Walls*	05/12/21	06/11/21	23																																					
1.13 Site Restoration*	06/11/21	06/22/21	8																																					
2 Main Building																																								
2.1 Court-Yard Clean UP	12/28/20	01/01/21	5																																					
2.2 Removal of Inventoried Asbestos Throughout Main Building	01/25/21	05/21/21	85																																					
2.3 Misc. Hazardous Mat. Collection Main Bldg	01/25/21	04/23/21	65																																					

*This schedule is contingent on the sampling of the annex columns