

# Air Quality Experts, Inc.

Thurgood Marshall Middle School, Lynn, MA

Tasks	Start	End	Working Days	30 - Nov - 20	07 - Dec - 20	14 - Dec - 20	21 - Dec - 20	28 - Dec - 20	04 - Jan - 21	11 - Jan - 21	18 - Jan - 21	25 - Jan - 21	01 - Feb - 21	08 - Feb - 21	15 - Feb - 21	22 - Feb - 21	01 - Mar - 21	08 - Mar - 21	15 - Mar - 21	22 - Mar - 21
<b>1 Annex</b>																				
1.1	General Conditions	11/30/20	03/26/21	85																
1.2	Bording of windows and doors	11/30/20	12/17/20	14																
1.3	Connector Abatement	11/30/20	12/11/20	10																
1.4	Misc. Hazardous Mat. Collection Annex Bldg	12/14/20	01/02/21	15																
1.5	Misc. Hazardous Mat. Collection Main Bldg	01/04/21	01/29/21	20																
1.6	Skylight Protection	12/14/20	12/25/20	10																
1.7	Containment Abatement Annex Phase 1	12/14/20	01/29/21	35																
1.8	Containment Abatement Annex Phase 2	12/14/20	01/29/21	35																
1.9	Containment Abatement Annex Phase 3	12/14/20	01/29/21	35																
1.10	Containment Abatement Annex Phase 4	12/21/20	01/01/21	10																
1.11	Containment Abatement Annex Phase 5	01/11/21	01/29/21	15																
1.11	Removal of Exterior Sealants	02/01/21	02/12/21	10																
1.11	Demolition of Annex/Removal of Asphalt Walkways/Walls	02/15/21	03/12/21	20																
1.11	Site Restoration	03/15/21	03/26/21	10																
<b>2 Main Building</b>																				
2.1	Court-Yard Clean UP	12/21/20	12/25/20	5																
2.2	Removal of Inventoried Asbestos Throughout Main Building	12/21/20	03/26/21	70																