

Abatement Schedule for
Former Thurgood Marshall Middle School
Lynn, Massachusetts

Project Dates – Abatement & Partial Demolition
December 7th, 2020 – April 30th, 2021
2 Week Lookahead

Week 20

04/19 – 04/23

- Make safe in work areas
- Removal of ACM main building (continue from previous week)
- Collection and packaging of hazmat items in main building (continue from previous week)
- Prep additional areas within main building
- Complete removal of embedded material in roof on annex
- Final clean inside annex
- Removal of remaining caulking in annex
- Removal of Haz-mat trailers

Week 21

04/26 – 04/30

- Make safe in work areas
- Removal of ACM main building (continue from previous week)
- Construct truck wash
- Mobilize for demo of annex