

Abatement Schedule for
Former Thurgood Marshall Middle School
Lynn, Massachusetts

Project Dates – Abatement & Partial Demolition
December 7th, 2020 – May 28th, 2021
2 Week Lookahead

Week 21

04/26 – 04/30

- Make safe in work areas
- Removal of ACM main building (continue from previous week)
- Collection and packaging of hazmat items in main building (continue from previous week)
- Prep additional areas within main building (continue from previous week)
- Complete removal of embedded material in roof on annex
- Final clean inside annex (continue from previous week)
- Removal of remaining caulking in annex (continue from previous week)
- Removal of Haz-mat trailers

Week 22

05/03 – 05/07

- Make safe in work areas
- Removal of ACM main building (continue from previous week)
- Construct truck wash
- Mobilize for demo of annex